


67 Hunt Street, Suite 119
Agawam, MA 01001
www.cplusa.com

MAIN +1 413 592 0030
FAX +1 413 285 8592



May 14, 2021

City of Easthampton
School Building Committee
Tom Brown, Chairman
50 Payson Avenue
Easthampton, MA 01027

Subject: Maple Elementary – Middle School Project
Weekly Field Report for week of: 05/14/21

Dear Mr. Brown:

Please find attached, the Weekly Field Report for the week of 05/14/21 for the Maple Elementary / Middle School Project.

If you have any questions, please do not hesitate to contact me.

Regards,

David Boucher
Construction Representative

Attachment: Photos
cc: See e mail Distribution List

ACTIVITIES WORKED-ON THIS WEEK

- Installing chilled beams at building B.
- Light Gauge metal framing of walls at building D,E and F.
- Polishing terrazzo at A corridor and Lobby B building, elementary cafeteria.
- Window/Store front frames and glass in progress at B and D Buildings.
- Roofer is working on edge metal.
- Sitework-work at round about, and other misc. site work.
- Sheetrock at building D first and second floors.
- Priming and painting at building D. And misc. areas of the building E.
- Casework is in progress of install at 1st, 2nd & 3rd floors. of B. Starting on building D.

| ACTIVITIES IN PROCESS | NEXT ACTION | NOTES |
|----------------------------------------------------------------------|-------------|-------|
| Finishing up sheetrocking B Building. Sheetrock at building D. | On Going | |
| HVAC Building out Boiler room. Working on rough D, E and F. | On Going | |
| Working on building roof details. started metal edge flashing. | On Going | |
| Plumbing rough piping in building C. and D | On Going | |
| Mechanical ductwork, VAV and piping in C,D and E, moving to F. | On Going | |
| Electrical roughing building E first and second floors. Moving to F. | On Going | |
| Steel Stud framing at building C and D,E and F. | On Going | |
| Face Brick work at E and A. Moving soon to F building. | On Going | |



Installing glazing at building B.



Building A.



Building A.



First floor building B.



Working on equipment in Gym.



Working on terrazzo in elementary cafeteria.



Placing terrazzo at elementary cafeteria.



Grinding/polishing terrazzo flooring at corridor.



Mason's finishing South elevation of building E.



Mason's to move soon to the North elevation of building F.



Building F South elevation.



Building D, North elevation.



Building D East elevation installing curtainwall/windows.



Building F East elevation.

