


67 Hunt Street, Suite 119
Agawam, MA 01001
www.cplusa.com

MAIN +1 413 592 0030
FAX +1 413 285 8592



June 04,2021

City of Easthampton
School Building Committee
Tom Brown, Chairman
50 Payson Avenue
Easthampton, MA 01027

Subject: Maple Elementary – Middle School Project
Weekly Field Report for week of: 06/04/21

Dear Mr. Brown:

Please find attached, the Weekly Field Report for the week of 06/04/21 for the Maple Elementary / Middle School Project.

If you have any questions, please do not hesitate to contact me.

Regards,

David Boucher
Construction Representative

Attachment: Photos
cc: See e mail Distribution List

ACTIVITIES WORKED-ON THIS WEEK

- Installing chilled beams at building B. Moving to D.
- Light Gauge metal framing of walls at building E and F.
- Polishing and finishing terrazzo at all previously placed.
- Window/Store front frames and glass in progress at E Building.
- Installing Skyfold Gym Door.
- Sitework-work at round about, and other misc. site work.
- Sheetrock at building D and E first and second floors.
- Priming and painting at building D. And misc. areas of the building E.
- Casework is in progress of install at 1st, 2nd & 3rd floors. of B. Also at building D.
- Installing resilient flooring building B.

ACTIVITIES IN PROCESS	NEXT ACTION	NOTES
Finishing up sheetrocking B Building. Sheetrock at building D and E.	On Going	
HVAC Building out Boiler room. Working on rough D, E and F.	On Going	
Working on building roof details. metal edge flashing.	On Going	
Plumbing rough piping in building C,D and E.	On Going	
Mechanical ductwork, VAV and piping in C,D and E, moving to F.	On Going	
Electrical roughing buildings E F.	On Going	
Steel Stud framing at building C and D,E and F.	On Going	
Face Brick F building North elevation. Working on South elevation.	On Going	



Installing curtainwall building A South elevation.



Building F North elevation.



Building F East elevation.



Installing Skyfold folding Gym Door.



Terrazzo flooring at Cafeteria



Building E SE corner.



Masons at Building F SW corner.



Building E South Elevation.



Installing Curb at the Rear of building B.



Plantings at entrance road.



Installed some glass panels at building A.



Last section of brick to do at building C North elevation.



Building F North Elevation.



Building E, SE corner.

