67 Hunt Street, Suite 119 Agawam, MA 01001 www.cplusa.com MAIN +1 413 592 0030 FAX +1 413 285 8592

February 11,2022



City of Easthampton School Building Committee Tom Brown, Chairman 50 Payson Avenue Easthampton, MA 01027

Subject: Maple Elementary – Middle School Project Weekly Field Report for week of: 02/11/22

Dear Mr. Brown:

Please find attached, the Weekly Field Report for the week of 02/11/22 for the Maple Elementary / Middle School Project (Mountain View School).

If you have any questions, please do not hesitate to contact me.

Regards,

David Boucher Construction Representative

Attachment: Photos

cc: See e mail Distribution List

MAPLE ELEMENTARY – MIDDLE SCHOOL REPORT FOR THE WEEK of 02-11-22



ACTIVITIES WORKED-ON THIS WEEK

- FF&E(Furnishings & Equipment) is being delivered. Phase 1A.
- Finished Light Gauge metal framing of walls at building F.
- Work Window/ Curtain wall at side entrance elementary wing.
- Misc. sheetrock at building F, first floor.
- Priming and painting at building E. And misc. areas of the building F. And any other areas ready for paint Phase1A.
- Installing vinyl flooring at building E.
- Abatement of existing White Brook School.
- Site work/cutting material at F building stockpiling by new field.

ACTIVITIES IN PROCESS	NEXT ACTION	NOTES
Sheetrock at building F first floor.	On Going	
HVAC Building E and F.	On Going	
Misc. Roofing/Flashing and Gutters	On Going	
Plumbing finished work in buildings and E,F.	On Going	
Mechanical ductwork and piping insulation in F.	On Going	
Electrical, finish work in building F.	On Going	
Misc. framing at building F.	On Going	
Phase 2 Site work and Demo/Abatement	On Going	





Building F Corridor.



Corner at main Corridor.





Phase 2



Work at the elementary canopy continues.






Preparing W.Brook for ACM removal.



Preparing W.Brook for ACM removal.





Work at corridor to F building.



Stair between buildings E and F.





Media Center/Lounge building F.



Art Room building F.





Trucking material off site.



Area of the which the new field is going.

