


67 Hunt Street, Suite 119
Agawam, MA 01001
www.cplusa.com

MAIN +1 413 592 0030
FAX +1 413 285 8592



January 14, 2022

City of Easthampton
School Building Committee
Tom Brown, Chairman
50 Payson Avenue
Easthampton, MA 01027

Subject: Maple Elementary – Middle School Project
Weekly Field Report for week of: 01/14/22

Dear Mr. Brown:

Please find attached, the Weekly Field Report for the week of 01/14/22 for the Maple Elementary / Middle School Project (Mountain View School).

If you have any questions, please do not hesitate to contact me.

Regards,

David Boucher
Construction Representative

Attachment: Photos
cc: See e mail Distribution List

ACTIVITIES WORKED-ON THIS WEEK

- FF&E(Furnishings & Equipment) is being delivered. Phase 1A.
- Finished Light Gauge metal framing of walls at building F.
- Work Window/ Curtain wall at side entrance elementary wing.
- Misc. sheetrock at building F, first floor.
- Priming and painting at building E. And misc. areas of the building F. And any other areas ready for paint Phase1A.
- Installing vinyl flooring at building E.
- Abatement of existing White Brook School.

ACTIVITIES IN PROCESS	NEXT ACTION	NOTES
Sheetrock at building F first floor.	On Going	
HVAC Finishing items for Phase 1A.	On Going	
Working on building roof details.	On Going	
Plumbing finished rough piping in building and F.	On Going	
Mechanical ductwork and piping insulation in F.	On Going	
Electrical, finish work in building F.	On Going	
Misc. framing at building F.	On Going	
Phase 2 Site work and Demo/Abatement	On Going	



Front/Media center lite up.



Middle School Entrance.



Front elevation/ Mountain View School sign.



Preparing Gym floor at WB for abatement.



Filling area at future field.



Building E corridor.



Building E classroom.



Misc. exterior demo at WB.



Preparing areas for abatement at WB.



Abated material ready for the truck at WB.



Abating material in Auditorium.



Subgrading.





Along the South boarder of the property.



Grading, filling areas as required.

